


GOVT. OF ASSAM
OFFICE OF THE DEPUTY COMMISSIONER :: LAKHIMPUR :: NORTH LAKHIMPUR

PROFORMA FOR SUBMISSION OF INSPECTION REPORT

- 1. Date of Inspection : 02/09/2021
- 2. Name of scheme : Link Road C.C Block from Laluk-Bippurice head via Bongalmora Nisi Adalaha Road to Dikrong river Embankment West side.
- 3. Name of Fund : Axom Adalaha Gram Yojana for the year 2018-19
- 4. Total Allocation : 40.00(L)
- 5. Amount Released so far : 20.00 (L)
- 6. Name of the Implementing Agency : Kamunabahi Dev. Block.
- 7. Date/month of starting the work : 16/05/21
- 8. Amount utilized so far : 18.057 (L)
 - i) Wages : 1.57 (L)
 - ii) Purchase of materials : Hazarika Handicraft. (Vendor)
 - iii) Contingency etc. : Nil
- 9. Records maintained properly or not :
 - i) MB : Yes
 - MR :
 - iii) Cash Book/Ledger : Yes
 - iv) Vouchers : Yes
 - v) Profile photograph of the scheme : Yes
 - vi) On going photograph of the scheme : Yes
 - vii) Photograph at the time of final report : Yes
 - viii) Sign board erected or not : Yes.
- 10. Physical progress of the work (clearly mention the component wise activities whether the scheme has been implemented as per plan & estimate or not) : 85%.
- 11. Whether any discrepancy being found on estimate and what has been implemented : No .
- 12. Any other comments and suggestion regarding proper Implementation of the scheme. : All ok


 Sign & Seal of the Assistant Commissioner, North Lakhimpur.