

URBAN DEVELOPMENT

The following schemes have been taken under RSVY 2003-04 to improve the existing drainage network of North Lakhimpur town and Bihpuria town of Lakhimpur district.

North Lakhimpur town	19 schemes	(Rs 80.00 Lakh)
Bihpuria town	6 schemes	(Rs 13.32 Lakh)
Total	25 schemes	(Rs. 93.32 Lakh)

SI No	Name of works	Unit/ Length	Estimated Value Rs Lakh
1	North Lakhimpur town		80.00
	I. Widening and demarcation of Goriajan river	1.75 km	10.0
	II. Construction of pucca drain along Deepchand Rajkhowa path	55 m	3.17
	III. Construction of pucca drain along Girls' HSS road	100m	2.24
	IV. Construction of pucca drain along BN Sarma Road	50m	1.00
	V. Construction of culvert with sluice gate including protection work at Sapari gaon	1 no	3.85
	VI. Construction of culvert with sluice gate including protection work near Deep Chand Rajkhowa road	1 no	2.80
	VII. Pipe culvert across Amiruddin Gaon burah road	1 no	0.10
	VIII. Construction of outlet drain form ch. 0 to 5	85 m	4.77
	IX. Construction of outlet drain form ch. 5 to 10	85 m	4.77
	X. Construction of outlet drain form ch. 10 to 15	85 m	4.77
	XI. Construction of outlet drain form ch. 15 to 20	85 m	4.77
	XII. Construction of outlet drain form ch. 20 to 25	85 m	4.77
	XIII. Construction of outlet drain from ch. 25 to 29	75 m	4.21
	XIV. Construction of pucca drain along DK road from (ch 0 to 5)	90 m	2.99
	XV. Construction of pucca drain along DK road from (ch 5 to 10)	92 m	3.05
	XVI. Construction of pucca drain from Girls' college road to Gariajan (from ch. 0 to 5)	190 m	3.80
	XVII. Construction of pucca drain from Girls' college road to Gariajan (from ch. 5 to 10)	195m	3.91
	XVIII. Construction of boundary wall around garbage disposal site	256 m	6.68
XIX. Construction of road from NH -52 to Garbage disposal site a. Ramp b. Pub Chandmari c. Improvement of main road and approach road	90 m 30m 370m	3.51	
2	Bihpuria town		13.32
	I. Construction of road side drain (Part -1) at Bihpuria Sissapathar road, Ward No 1	74 m	3.35
	II. Construction of road side drain (Part -2) at Bihpuria Sissapathar road, Ward No 1	104 m	4.71
	III. Construction of road side drain at Bihpuria Badati road near Ahom gaon culvert	60 m	1.27
	IV. Construction of road side drain at Bihpuria Badati road (eastern side)	59 m	2.07
	V. Earth filling of Shankardev Sishu Niketon road	435 m	1.59
VI. Construction of pucca drain at Sissa pathar road (part-3)	40 m	0.32	

Progress of works

Sl No	Name of works	Estimated value Rs Lakh	Unit/ Length	Cumulative achievement		Remarks
				Physical	%	
1	North Lakhimpur town	80.00				
	i. Widening and demarcation of Goriajan river	10.0	1.75 km	1.75 km	100	Completed
	ii. Construction of pucca drain along Deepchand Rajkhowa path	3.17	55 m	55 m	100	Completed
	iii. Construction of pucca drain along Girls' HSS road	2.24	100m	100m	100	Completed
	iv. Construction of pucca drain along BN Sarma Road	1.00	50m	50m	100	Completed
	v. Construction of culvert with sluice gate including protection work at Sapari gaon	3.85	1 no	1 no	100	Completed
	vi. Construction of culvert with sluice gate including protection work near Deep Chand Rajkhowa road	2.80	1 no	1 no	100	Completed
	vii. Pipe culvert across Amiruddin Gaon burah road	0.10	1 no	1 no	100	Completed
	viii. Construction of outlet drain form ch. 0 to 5	4.77	85 m	85 m	100	Completed
	ix. Construction of outlet drain form ch. 5 to 10	4.77	85 m	85 m	100	Completed
	x. Construction of outlet drain form ch. 10 to 15	4.77	85 m	85 m	100	Completed
	xi. Construction of outlet drain form ch. 15 to 20	4.77	85 m	85 m	100	Completed
	xii. Construction of outlet drain form ch. 20 to 25	4.77	85 m	85 m	100	Completed
	xiii. Construction of outlet drain from ch. 25 to 29	4.21	75 m	75 m	100	Completed
	xiv. Construction of pucca drain along DK road from (ch 0 to 5)	2.99	90 m	90 m	100	Completed
	xv. Construction of pucca drain along DK road from (ch 5 to 10)	3.05	92 m	92 m	100	Completed
	xvi. Construction of pucca drain from Girls' college road to Gariajan (from ch. 0 to 5)	3.80	190 m	190 m	100	Completed
	xvii. Construction of pucca drain from Girls' college road to Gariajan (from ch. 5 to 10)	3.91	195m	195m	100	Completed
	xviii. Construction of boundary wall around garbage disposal site	6.68	256 m	128 m	75	Due to case pending at Assam Revenue Board

	xix. Construction of road from NH -52 to Garbage disposal site a. Ramp b. Pub Chandmari c. Improvement of main road and approach road	3.51	90 m 30m 370m	90 m 30m 350m(95%)	100	Completed.
	xx. Purchasing of a Mohendra Tractors along with leveler.	4.81	one			D.D. Deposited to PIBCO Ghy.a Mohendra Co.Ltd.
2	Bihpuria town	13.32				
	i. Construction of road side drain (Part -1) at Bihpuria Sissapathar road, Ward No 1	3.35	74 m	74 m	100	Completed
	ii. Construction of road side drain (Part -2) at Bihpuria Sissapathar road, Ward No 1	4.71	104 m	104 m	100	Completed
	iii. Construction of road side drain at Bihpuria Badati road near Ahom gaon culvert	1.27	60 m	60 m	100	Completed
	iv. Construction of road side drain at Bihpuria Badati road (eastern side)	2.07	59 m	59 m	100	Completed
	v. Earth filling of Shankardev Sishu Niketon road	1.59	435 m	108m	25	Due to non harvesting of crops work could not be completed
	vi. Construction of pucca drain at Sissa pathar road (part-3)	0.32	18 m	18m	100	Completed

URBAN DEVELOPMENT



Widening and demarcation of Gariajan, North Lakhimpur



Improvement of main outlet drain of ward No. 8,9,12 and 13 and sluice gate provision



Construction of pucca drain at Bihpuria Sissapather Road



Construction of pucca drain at Girls' College Road, North Lakhimpur



Construction of pucca drain with RCC culvert cum sluice gate near Deepchand Rajkhowa Road



Construction of pucca drain along D.K. Road, N. Lakhimpur

This document was created with Win2PDF available at <http://www.win2pdf.com>.
The unregistered version of Win2PDF is for evaluation or non-commercial use only.